

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Start	Finish	Total Float	2024											
								Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
CENTRAL ELEMENTARY SCHOOL RENOVATIONS & ADDITIONS		276	207		18-Sep-23 A	15-Oct-24	0	[Summary bar: 18-Sep-23 to 15-Oct-24]											
COMMENCEMENT		207	123		18-Sep-23	15-Oct-24	0	[Summary bar: 18-Sep-23 to 15-Oct-24]											
MILESTONES		207	123		18-Sep-23	15-Oct-24	0	[Summary bar: 18-Sep-23 to 15-Oct-24]											
01000.00	NOTICE TO PROCEED	0	0	100%	18-Sep-23			◆ NOTICE TO PROCEED, 18-Sep-23 A											
17000.1A	SUBSTANTIAL COMPLETION - PHASE 1A	0	0	100%		19-Dec-23 A		◆ SUBSTANTIAL COMPLETION - PHASE 1A,											
17000.05	SUBSTANTIAL COMPLETION - PHASE 5	0	0	0%	22-Apr-24		123	◆ SUBSTANTIAL COMPLETION - PHASE 5,											
17000.02	SUBSTANTIAL COMPLETION - PHASE 2	0	0	0%	23-Apr-24*		1	◆ SUBSTANTIAL COMPLETION - PHASE 2,											
17000.03	SUBSTANTIAL COMPLETION - PHASE 3	0	0	0%	08-Aug-24*		1	◆ SUBSTANTIAL COMPLETION - PHASE 3,											
17000.1E	SUBSTANTIAL COMPLETION - PHASE 1E	0	0	0%	09-Aug-24*		1	◆ SUBSTANTIAL COMPLETION - PHASE 1E,											
17000.04	SUBSTANTIAL COMPLETION - PHASE 4	0	0	0%	15-Aug-24*		0	◆ SUBSTANTIAL COMPLETION - PHASE 4,											
17000.1D	SUBSTANTIAL COMPLETION - PHASE 1D	0	0	0%	29-Aug-24*		0	◆ SUBSTANTIAL COMPLETION - PHASE 1D,											
17000.4AB	SUBSTANTIAL COMPLETION - PHASE 4A/B	0	0	0%	15-Oct-24*		0	◆ SUBSTANTIAL COMPLETION - PHASE 4A/B,											
CONSTRUCTION		276	207		18-Sep-23	15-Oct-24	0	[Summary bar: 18-Sep-23 to 15-Oct-24]											
PHASE 1A		127	58		18-Sep-23	15-Mar-24	149	[Summary bar: 18-Sep-23 to 15-Mar-24, PHASE 1A]											
01500.1A	SET-UP CONTAINMENT AREA - PHASE 1A	1	0	100%	18-Sep-23	18-Sep-23 A		SET-UP CONTAINMENT AREA - PHASE 1A											
26000.1A	DISCONNECT/MAKE SAFE - PHASE 1A	1	0	100%	18-Sep-23	18-Sep-23 A		DISCONNECT/MAKE SAFE - PHASE 1A											
06410.1A	FAB/DELIVER CASEWORK - PHASE 1A	112	43	61.61%	18-Sep-23	23-Feb-24	149	[Bar: 18-Sep-23 to 23-Feb-24] FAB/DELIVER CASEWORK - PHASE 1A											
08510.1A	FAB/DELIVER WINDOWS - PHASE 1A	122	53	56.56%	18-Sep-23	08-Mar-24	149	[Bar: 18-Sep-23 to 08-Mar-24] FAB/DELIVER WINDOWS - PHASE 1A											
02000.1A	SELECTIVE DEMOLITION - PHASE 1A	7	0	100%	19-Sep-23	27-Sep-23 A		■ SELECTIVE DEMOLITION - PHASE 1A											
23010.1A	HVAC DEMOLITION - PHASE 1A	7	0	100%	19-Sep-23	27-Sep-23 A		■ HVAC DEMOLITION - PHASE 1A											
23890.1A	INSTALL DUCTWORK MAINS - PHASE 1A	15	0	100%	28-Sep-23	18-Oct-23 A		■ INSTALL DUCTWORK MAINS - PHASE 1A											
23530.1A	INSTALL HVAC PIPING MAINS - PHASE 1A	15	0	100%	12-Oct-23 A	01-Nov-23 A		■ INSTALL HVAC PIPING MAINS - PHASE 1A											
26118.1A	INSTALL ELECT CONDUITS - CLGS - PHASE 1A	10	0	100%	18-Oct-23 A	31-Oct-23 A		■ INSTALL ELECT CONDUITS - CLGS - PHASE 1A											
23655.1A	INSTALL HVAC EQUIP - PHASE 1A	10	0	100%	19-Oct-23 A	01-Nov-23 A		■ INSTALL HVAC EQUIP - PHASE 1A											
23656.1A	INSTALL DUCTWORK LATERALS - PHASE 1A	10	0	100%	19-Oct-23 A	01-Nov-23 A		■ INSTALL DUCTWORK LATERALS - PHASE 1A											
22420.1A	INSTALL DOM. WATER R-I - PHASE 1A	3	0	100%	19-Oct-23 A	23-Oct-23 A		■ INSTALL DOM. WATER R-I - PHASE 1A											
22421.1A	TESTING - PLUMBING - PHASE 1A	1	0	100%	19-Oct-23 A	19-Oct-23 A		TESTING - PLUMBING - PHASE 1A											
22422.1A	PLUMBING INSULATION - PHASE 1A	2	0	100%	20-Oct-23 A	23-Oct-23 A		■ PLUMBING INSULATION - PHASE 1A											
01614.1A	INSPECT - PLUMBING ROUGH - PHASE 1A	1	0	100%	24-Oct-23 A	24-Oct-23 A		INSPECT - PLUMBING ROUGH - PHASE 1A											
22440.1A	INSTALL PLUMB FIXTURES - PHASE 1A	1	0	100%	26-Oct-23 A	26-Oct-23 A		INSTALL PLUMB FIXTURES - PHASE 1A											
26128.1A	INSTALL ELECT WIRING- CLGS - PHASE 1A	10	0	100%	01-Nov-23	14-Nov-23 A		■ INSTALL ELECT WIRING- CLGS - PHASE 1A											
23657.1A	INSTALL HVAC PIPING LATERALS - PHASE 1A	10	0	100%	02-Nov-23	15-Nov-23 A		■ INSTALL HVAC PIPING LATERALS - PHASE 1A											
23895.1A	INSTALL DUCTWORK INSULATION - PHASE 1A	10	0	100%	02-Nov-23	15-Nov-23 A		■ INSTALL DUCTWORK INSULATION - PHASE 1A											
01615.1A	INSPECT - MEP - OVERHEAD - PHASE 1A	1	0	100%	15-Nov-23	15-Nov-23 A		INSPECT - MEP - OVERHEAD - PHASE 1A											
09900.1A	PAINT INTERIOR PRIME COAT - PHASE 1A	5	0	100%	16-Nov-23	22-Nov-23 A		■ PAINT INTERIOR PRIME COAT - PHASE 1A											
26500.1A	INSTALL ELEC FIXTURES - PHASE 1A	15	0	100%	22-Nov-23	13-Dec-23 A		■ INSTALL ELEC FIXTURES - PHASE 1A											
09510.1A	INSTALL ACOUSTICAL CLG GRID - PHASE 1A	8	0	100%	24-Nov-23	05-Dec-23 A		■ INSTALL ACOUSTICAL CLG GRID - PHASE 1A											
09901.1A	PAINT INTERIOR FINISH COAT - PHASE 1A	8	0	100%	24-Nov-23	05-Dec-23 A		■ PAINT INTERIOR FINISH COAT - PHASE 1A											
23940.1A	INSTALL HVAC GRILLS/TRIM - PHASE 1A	5	0	100%	30-Nov-23	06-Dec-23 A		■ INSTALL HVAC GRILLS/TRIM - PHASE 1A											
10800.1A	INSTALL BATH ACCESSORIES - PHASE 1A	2	0	100%	06-Dec-23	07-Dec-23 A		INSTALL BATH ACCESSORIES - PHASE 1A											
26505.1A	INSTALL ELEC TRIM - PHASE 1A	5	0	100%	06-Dec-23	12-Dec-23 A		■ INSTALL ELEC TRIM - PHASE 1A											
09650.1A	FLOORING - PHASE 1A	5	0	100%	06-Dec-23	12-Dec-23 A		■ FLOORING - PHASE 1A											
09515.1A	INSTALL ACOUSTICAL CLG TILE - PHASE 1A	6	0	100%	07-Dec-23	14-Dec-23 A		■ INSTALL ACOUSTICAL CLG TILE - PHASE 1A											
23950.1A	HVAC EQUIPMENT START-UP - PHASE 1A	5	0	100%	07-Dec-23	13-Dec-23 A		■ HVAC EQUIPMENT START-UP - PHASE 1A											
21310.1A	INSTALL FIRE SPRKLR HEADS/TRIM - PHASE 1A	5	0	100%	12-Dec-23	18-Dec-23 A		■ INSTALL FIRE SPRKLR HEADS/TRIM - PHASE 1A											
28710.1A	INSTALL FIRE ALARM TRIM/DEVICES - PHASE 1A	5	0	100%	12-Dec-23	18-Dec-23 A		■ INSTALL FIRE ALARM TRIM/DEVICES - PHASE 1A											
23960.1A	HVAC BALANCING - PHASE 1A	5	0	100%	12-Dec-23	18-Dec-23 A		■ HVAC BALANCING - PHASE 1A											
01501.1A	REMOVE CONTAINMENT AREA - PHASE 1A	1	0	100%	19-Dec-23	19-Dec-23 A		REMOVE CONTAINMENT AREA - PHASE 1A											
06411.1A	INSTALL CASEWORK - PHASE 1A	10	10	0%	26-Feb-24	08-Mar-24	149	[Bar: 26-Feb-24 to 08-Mar-24] ■ INSTALL CASEWORK - PHASE 1A											

